





Welcome to the first project update for 2026

In this update:

-  Construction Progress
-  Roads Update
-  Round 2 Community Benefits
-  Cycad Translocations Continue

The Boulder Creek Wind Farm has completed its first wind turbine foundation pour and is gearing up for eastern access route upgrades and the handover of the switching station bench to Powerlink Queensland.

In the community, Round 3 of the project's Community Benefits Fund is currently open and we announce the recipients from Round 2.

Construction Progress

Turbine foundation works have now commenced, marking a significant step forward in the project. The onsite concrete batching plant has been commissioned, enabling the efficient pouring of turbine foundations and supporting increased construction momentum.

Installation of the 33kV cable underground reticulation network has also begun following the successful delivery of 33kV cables to site. Civil earthworks across the project are now approximately 60 per cent complete, with remaining earthworks scheduled for completion by the end of Q2. At the substation, all detailed civil and structural works are nearing completion, allowing substation electrical works to commence in Q2.

These milestones represent major progress for the project and signal increased onsite activity over the coming months as construction continues to ramp up.



Roads Update

New heavy vehicle route

Heavy vehicles are using a new temporary transport route to provide safer access for trucks turning on and off the Capricorn Highway when travelling to and from the project site. Heavy vehicles now turn on and off the highway at the Westwood General Store and use a new access track to Coverley Street that connects to Arthur Street. The new route follows community feedback to create safer traffic conditions and will remain in place until the purpose-built, permanent route via Roger Street is completed.

Roadworks underway

A section of the western access route for the project, specifically Arthur Street and Flaggy Creek Road, will be completed this quarter with the new culvert over Flaggy Creek due to open this month. The Capricorn Highway / Roger Street intersection works will commence soon and are due to be completed by end of Q2. For the eastern access route, upgrade works on Boulder Creek Road start this month

Thank you for your patience with the dust disturbance as a result of increased construction activity. To help minimise dust, water trucks will continue to run along Roger Street, Coverley Street, Arthur Street and Flaggy Creek Road during construction hours.



Round 2 Community Benefits Recipients Announced

Seven local community groups are sharing in funding from round two of the Boulder Creek Wind Farm Community Benefit Fund:

- **Bouldercombe Progress Association**
Refurbishment of Bouldercombe Recreational Complex Hall
- **Golden Mount Shooters Association**
Rainwater tank to supply water to toilet block and animal troughs
- **Golden Mount Festival Association**
Golden Mount Festival 2026
- **Mount Morgan Citizens Club**
Upper Dee Hall Window Restoration Project
- **Mount Morgan Promotion & Development Inc.**
Digitise services for the MMPAD visitor information kiosk
- **Westwood Progress Association**
Installation of picnic tables and seating at Westwood Hall
- **Westwood State School**
Construction of a grandstand at Westwood State School

The Community Benefit Fund has been established to be administered during construction and operations, to support local initiatives with environmental and social objectives.

Applications for Round 3 opened on 16 February and will close at 5pm on 16 March. To apply, visit: www.boulder creek wind farm.com/community

Cycad translocations continue

The cycad translocation scope is nearing completion, with more than 3,000 cycads successfully translocated to the project's recipient site. The translocation works are scheduled to be completed in Q1, with ongoing maintenance and monitoring to continue throughout the remaining construction and operational phases.



Getting in touch with us

We appreciate your patience and cooperation as we continue to deliver energy infrastructure for Queensland's future. We're always keen to hear if there is something we can do better so please reach out if you have any queries or complaints.

Future notifications

Our next update is scheduled for the Q2 of 2026.

You can contact the team any time on:

Email: info@boulder creek wind farm.com.au

Phone (toll-free): 1800 983 637

Project website: boulder creek wind farm.com.au